

490501

Serial No.

Name of Work Construction of culverts at AYR layout in ward no -12 S.S.DName of Contractor of nature of Agency M/s. Inchara ConstructionDate of commencement of work NO EC/BD/HO/29/15-16 Dt:- 24/3/16 Sci-012-16-000005

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
I-1	Earth work excavation by manual means. In ordinary soil: 2r						
	1) AYR layout gridiron	1	6.50	2.10	1.20	16.32 cum	
	2) Kure Kallu Shankappa house	1	4.60	2.10	1.20	11.59 cum	
	3) Aladamana park	1	7.20	2.10	1.20	18.14 cum	
	4) 2nd cross Bahanna layout	1	6.20	2.10	1.20	15.62 cum	
	5) 5th Main Approach house	1	6.50	2.10	1.20	16.32 cum	
	6) 13th cross AUB Layout	1	8.30	2.10	1.20	20.96 cum	
						103.70 cum	
						Qty Ltd to 95.04 cum	

Chd a R

J. H. H.

ನಿರ್ಮಾಣ ಕಾರ್ಯವಾಹಕ ಅಭಿಯಂತರರು
ಪ್ರಾ.ಪಂ.ಯವರಿಗೆ, ದಾಸರಕಟ್ಟೆ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
20, ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

30/4/16
Ravi N. K.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore
30/4/16



ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ: 4906/16-17
ಪ್ರಾ.ಪಂ.ಯವರಿಗೆ ದಾಸರಕಟ್ಟೆ ವಲಯ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
20-4-2016 ರಂದು ವಿತರಿಸಿದೆ. ಪ್ರಾ.ಪಂ.ಯವರಿಗೆ
ಪ್ರಾ.ಪಂ.ಯವರಿಗೆ 490501 ರಿಂದ 490600 ರ ವರೆಗೆ ಪ್ರಮಾಣವಿದೆ
ಈ ಪ್ರಾ.ಪಂ.ಯವರಿಗೆ ಎಂಬ ಸ್ವೀಕರಿಸಿದೆ.

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
I-2	Providing and laying in position 114:8.	1	6.50	2.10	0.15	2.04 cum	
		1	4.60	2.10	0.15	1.40 cum	
		1	7.20	2.10	0.15	2.26 cum	
		1	6.20	2.10	0.15	1.95 cum	
		1	6.50	2.10	0.15	2.04 cum	
		1	8.30	2.10	0.15	2.61 cum	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	
						Qty bd to	
						12.30 cum	
						11.88 cum	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		2x21	6.50	273.0	0.62	169.26 Kgs	
		33	3.80	125.40	0.62	77.74 Kgs	
		2x21	8.30	348.6	0.62	216.13 Kgs	
		42	3.80	157.70	0.62	97.77 Kgs	
		49x6	1.80	529.2	0.89	470.98 Kgs	
		49x9	1.80	793.8	0.62	492.15 Kgs	
		2x6	1.80	21.6	0.89	19.22 Kgs	
		2x9	1.80	32.40	0.62	20.08 Kgs	
		2x18	2.40	86.4	0.89	76.89 Kgs	
		2x18	1.60	57.6	0.89	51.26 Kgs	
		2x8	8.30	132.8	0.62	82.33 Kgs	



ನಕಾರಾತ್ಮಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಕ್ಷಕರು ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

27.14.14 Kgs
27.14.14 Kgs
Paul N. K.
11/5/16

M. A. R. 57 (Rule 116)
Measurement Book

No. B

490503

Serial No.
Name of Work From To
Name of Contractor of nature of Agency
Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
I-6	providing & removing centering shuttering						
		2x2	6.50		1.10	28.60 sqm	
		2x2	4.60		1.10	20.24 sqm	
		2x2	7.20		1.10	31.68 sqm	
		2x2	6.20		1.10	27.28 sqm	
		2x2	6.50		1.10	28.60 sqm	
		2x2	8.30		1.10	36.52 sqm	
						172.92 sqm	
						124.56 sqm	

ನಕಾರಾತ್ಮಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಕ್ಷಕರು ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಂ.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

at Ltd for 124.56 sqm
Paul N. K.
11/5/16

1st & final

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>Name of work:-</u> construction of culverts at AYR layout in ward no-12 Shettyhalli sub-Division.						
	<u>Work order:-</u> NO EE/DD/NO/29/15-16 Dt:- 24/3/16.						
	<u>JC:-</u> 012-16-000005 Est cost:- 6.0 lakhs						
	<u>Agency:-</u> M/s Inchara construction.						
	<u>I-1</u> Earth work excavation by manual means in hard soil involving average horizontal throw upto 2 meters and an average lift upto 0.50m excavated surface leveled & sides neatly dressed the disposed earth to be levelled neatly after breaking of clods complete as per specifications Qty vide Pg no 490501/1 of this M.B.						
						95.04 cu. m @ 107-25 Rs. = 10203=00	

M. A. R. 57 (Rule 116)
Measurement Book

No. B

490504

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
I-2	Providing & laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs with 40mm & down size graded granite metal coarse aggregate @ 0.86 cum & fine aggregate @ 0.58 cum machine mixed concrete laid in layers not exceeding 15cm thick well compacted curing complete as per specification Qty vide Pg no 490501/2 of this M.B.					11.88 cum @ 5596/- Rs. = 55962=00 4710=58	
I-3	Providing & laying in position plain cement concrete						

MEASUREMENT BOOK

M. A. R. 57 (Rule 116)
Measurement Book

No. B

490505

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	of mix. 1:2:4 with cement @ 240 kgs with 20mm & down size graded granite metal coarse aggregate @ 0.878 cum & fine aggregate @ 0.459 cum machine mixed concrete laid in layers not exceeding 15cms thick well compacted in foundation plinth & cills including cost of all materials, labour, 100% of machinery complete as per specifications.						
		2	6.50	$\frac{0.75+0.45}{2}$	1.0	7.80 cum	
		2	4.6	$\frac{0.75+0.45}{2}$	1.0	5.52 cum	
		2	7.2	$\frac{0.75+0.45}{2}$	1.0	8.64 cum	
		2	6.20	$\frac{0.75+0.45}{2}$	1.0	7.44 cum	

Serial No.
Name of Work From To
Name of Contractor or nature of Agency
Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	calc if unit 3 11/1 Providing and laying cement concrete using 20mm & down size granite jelly of ready mixed concrete (RMC) for R.C.C. works laid in 15cms thick layers and well compacted vibrating, curing finishing, with necessary cement mortar form works &	2	6.50	$\frac{0.75+0.45}{2}$	1.0	7.80 cum	
		2	8.30	$\frac{0.75+0.45}{2}$	1.0	9.96 cum	
						47.16 cum	
						42.74 cum	
						5020 = 61	
						214731.00	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Scaffolding to with stand pumping of concrete with all lead & lifts etc. complete Ready mixed cement concrete M-20 (1:1.5:3) for raft foundation Column footing, main & secondary beam complete as per Specification						
		51	1.80	0.60	0.23	= 12.66 m	
		1	8.30	1.20	0.15	= 1.49 m	
		2	3.50	1.60	0.25	= 2.24 m	
						16.90 m	
						16.39 m	
						@ 5882.46	
						96436.00	
						81698.00	
I-S.	Providing TMT steel reinforcement for R.C.C. work including straightening cutting bending hooking						

M. A. R. 57 (Rule 116)
Measurement Book

No. B

490506

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Placing in position required tying with binding wire & anchoring to the adjoining members wherever necessary complete as per specification.						
	by vide Pg no. 490502 of twin M.B. 2.02 tonne					@ 64875.4	
						131048.00	
I-S.	Providing & removing centering shuttering strutting propping etc., and removal of form work for vertical surface such as walls at any thickness including attached pillars buttress plinth						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	and string courses of all material labour complete as per specification.						
	Qty vide Pg no. 490 503/1 of this M.B.					124.568m @ 284=94 35492=00	
	Disposal of debris to the final place of disposal with all lead & lift complete as per specification					95.044m @ 67=54 6419=00	
	Qty vide item no - ①						
	Total Amount:-					550291=00	
						550200=	

Chd 9 Re
30/6/2016
ನಕಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M. A. R. 57 (Rule 116)
Measurement Book

No. B

490507

Serial No.

Name of Work From..... To.....

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	certificates:- 1) certified that contractor has done the work satisfactory. 2) certified that there is no due work from contractor side. 3) certified that contractor has removed all debris from work spot.						
	Pass. N.K. 30/6/16					550200=	
	Andert and admitted for Rs.					512018=	
	Passed by Cheque for Rs.						
	by adjustment Rs					38182=	

Accounts Superintendent
B.B.M.P., Hegganahalli Division

30/6/2016
ನಕಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Serial No
Name of
Name of
Date of c

Date	
I - 1	
I - 2	

ಸಹಾಯಕ ಕಾರ್ಯವಾಲಕ ಅಭಿಯಂತರರು
ಶಿಕ್ಷಣ ಮತ್ತು ಮಾನವ ಸಂಪನ್ಮೂಲ ಇಲಾಖೆ, ಬೆಂಗಳೂರು ನಗರ ಪಾಲಿಕೆ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಎಸ್.ಎಂ. ರಸ್ತೆ, ವಿದ್ಯಾವ್ರಹ್ಮೇಶ್ವರ, ಬೆಂಗಳೂರು